

c/o Margeson Plumbing

228 Hillman St.

March 20, 1962

#26092

New Bedford School Dept.

S.S.Court St., W x Newton St.

Please install 3" Taker's meter &
3" Copper service to supply school bldg.
To street line only.

Measure of 3" Gate Valve:

W x W line	Newton St.	47.2
N x S	" Court St.	14.0
W x E	" Building	26.0

Main is 14 ft. N x S line

Work done March 23, 1962

(over)

P 20 ft. of 3" copper tubing type K,....	\$ 64.40
Labor.....	\$ 68.88
P 1-3" Gate Valve, <i>TAPPING</i> - Darling..	\$
1-4" C. I. gate box, complete - 220#..	\$
1-3" cop. to cop. coug., A-1775. . .	\$
1-3" Cop. to hub caulk. conn., ShopXH	12.--
P 1-8"x3" Tapping sleeve - A.P. Smith...	\$
Carting.....	\$ 5.--
Tapping machine use.....	\$ 10.--
10 lbs. leadite.....	\$
6 lbs. caulking lead.....	\$
1 lb. braided jute.....	\$
Compressor use.....	\$ 12.--
1 st. cut: 6' x 5' Warrenite.....	\$
1 sidewalk cut: 4' x 3' Cement.....	\$
Supervision.....	\$ 19.79