

Tel: 4-4608

106 Belleville Rd.

March 26, 1962

#26096

Leo P. Chmielewski

W.S.Oliver St., N x Tarkiln Hill Rd.

Please install 1" City Meter & 1" copper service to supply ranch house. Lay with drain.

Measure of one inch stop:

N x N line Tarklin Hill Rd.

553.5'

E x W " Oliver St.

6.8'

S x N " House

16.4'

Main is 18" E x W line

Laid with drain

Work done June 11, 1962

(over)

46 ft. of 1" copper tubing type k, soft	\$ 37.26
Labor.....	\$ 25.26
1 - 1" Corporation, fig. 438 - R.H.....	\$
1 - 1" cop. to cop. stop, fig. 415 R.H.	\$
1 Caldwell stop box, complete-long.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 5.00
Loader use.....	\$ 7.00