

Tel: 5-1743 Lot 34 22 Tarkiln Hill Rd.

March 28, 1962

#26097

D.J.Realty

N.S.Pine Hill St., E x Ridgewood St.

Please install 1" City Meter & 1" copper service to supply house. Main to be extended to street line only.

Measure of 1" Copper Stop:

E x E line	Ridgewood St.	27.5
S x N	" Pine Hill St.	7.5
W x W	" House	9.2

Line Service

Main is 36 ft. S x N line

Work done April 3, 1962

(over)

45 ft. of 1" cop. inside Barboza 10-30-62

36 ft. of 1" copper tubing type K, soft.....	\$ 27.--
Labor.....	\$ 11.50
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - R. H.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Motocrane use.....	\$ 7.--
Loader use.....	\$ 3.50