

Tel: 5-0578

1073 Joyce St.

#26105

April 6, 1962

Ovila A. Rock

N.S. Belair St., E x Church St.

Please install 1" City Meter &  
1" Copper service to supply cottage. Main to  
be extended.

Measures of 1" Curb Stop:

E x E line of Church St. 131.4

S x N line of Belair 7.1

E x W line house 9.9

Service partly laid with drain from curb stop  
to cellar

Main is 32 ft. S x N line

Work done August 27, 1963

(over)

|                                           |       |
|-------------------------------------------|-------|
| 36 ft. 1" cop.: 32' out 24' in.....       | 47.60 |
| Labor.....                                | 33.24 |
| 1 1" corporation, fig. 438 R.H.....       |       |
| 1 1" cop. to cop. stop, fig. 415.....     |       |
| 1 Caldwell stop box, complete - long..... |       |
| Carting.....                              | 2.00  |
| Tapping machine use.....                  | 5.00  |
| Loader use.....                           | 10.50 |
| 1 street cut: 20' x 2½' Dirt.....         |       |