

Tel: Wy. 7-4334

169 Reed St.

April 10, 1962

#26107

Simon Winocoor

S.W.Cor. Rivet & County St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply store. To re-
place $5/8$ " Ser. #18383 to be discontinued.

Measure of $3/4$ " copper stop:

S x S line Rivet Street

67.7

E x W " County Street

7.8

N x S " Building

31.1

Main is 18 ft. E x W line

Work done April 11, 1962

(over)

25 ft. of 3/4" copper tubing type 1, soft.....	13.--
Labor.....	33.60
1-3/4" corporation, fig. 438 - Red Head.....	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	
1 Caldwell stop box, complete - long.....	
Carting.....	2.--
Tapping machine use.....	3.--
Compressor use.....	6.--
1 street cut: 6' x 2' Warrenite.....	
1 sidewalk cut: 7' x 2 1/2' Cement.....	