

Tel. 9-6494

123 County St.

May 2, 1962

#26114

Harry J. Golub, et al

S.S.#16 Katherine St., W x County St.

Please install 3/4" City Meter & 3/4" copper service to supply warehouse. Old service #5704 to be discontinued, when new ser. #26114 is turned on.

Measure of 3/4" Curb Stop:

W x W line County Street	133.3
N x S " Katherine Street	7.3
E x W " Warehouse	11.3

Main is 18 ft. N x S line

Work done May 3, 4, & 7, 1962

(over)

27 ft. of 3/4" cop. tubing - 18' Out. - 9' in.	14.04
1-3/4" copporation, fig. 438 - Rod Hed	
1-3/4" cop. to cop. stop, fig. 415 - Rod Hed	
1 Caldwell stop box, complete - long	
Tapping machine use	3.00
*1 st. cut: 8' x 7' Warrenite	
*1 sidewalk cut: 8' x 7' dirt	

\*Includes charges for Service #26113 - Both services were laid in the same trench.

See Service #26113 for these other charges: Labor, Carting, Loader use; compressor use, supervision.