

Tel: 6-0230

68 Tallman St.

May 11, 1962

#26119

Constantine S. Sylvia

W.S. Acushnet Ave., S x Braley Rd.

Please install 1" City Meter & 1" copper service to supply house. Will notify when ready.

Measure of 1" Stop:

S x S line Braley Road 453.5

E x W " Acushnet Ave. 7.1

N x center of 2nd hyd. S x Braley Rd. 23.1

To 7.5 ft. inside line only

Work done May 16, 1962

(over)

23 ft. of 1" copper tubing type K, soft.	
15.5 ft. out.....7.5 ft. inside.....	18.63
Labor.....	37.80
1-1" corporation, fig. 438 - Red Hed.....	
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	
1 Caldwell stop box, complete - long.....	
Carting.....	2.--
Tapping machine use.....	5.--
Loader use.....	10.50
Compressor use.....	3.--
1 street cut: 9' x 2' Warrenite.....	
1 sidewalk cut: 12' x 2' Dirt...	