

Tel: 2-9452

191 No. Front St.

May 31, 1962

#26124

Ralph Serode Jr.

S.S. Irvington St., W x Lafayette
St.

Please install 1" City Meter & 1"
copper service to supply house. Main to be
extended. 50¢ AGREEMENT.

Measure of 1" Stop:

W x W line Lafayette Street

81.8

N x S " Irvington Street

8.0

E x W " House

1.0

Main is 18 ft. N x S line

Work done June 19, 1962

(over)

39 ft. of 1" copper tubing type K, soft.....	\$	31.59
Labor.....	\$	12.48
1 1" corporation, fig. 438 - Red Hed.....	\$	
1 1" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	2.00
Tapping machine use.....	\$	5.00
Loader use.....	\$	7.00
1 Street cut: 8' x 2' tarred gravel.....	\$	
1 Sidewalk cut: 10' x 2' dirt		