

204
Tel. 6-1584

John P. Howarth, pres.
Box 147, Fairhaven, Mass.

June 5, 1962

#26126

Hamlet Homes Inc.
N.S. Wood St., W x Somerset St.

Please install 3/4" City Meter & 3/4"
copper service to supply house. Lay with drain.

Measure of 3/4" stop

W x W	line Somerset St.	44.3'
S x N	" Wood St.	7.9'
W x E	" House	1.2'

Main to line is 32'

Work done June 15, 1962

Laid with drain

(over)

60 ft. of 3/4" cop. tubing type K.	\$ 36.00
Labor.....	33.44
1-3/4" Corp., fig 438 R. H.....	
1 3/4" cop. to cop. stop, fig. 415..	
1 Caldwell stop box, complete long..	
Tapping machine use.....	3.00
Carting.....	2.00
Compressor use.....	3.00
Loader use.....	10.50
1 Street cut: 6' x 2' warrenite....	