

Tel: 5-3210

198 Branscomb St.

June 7, 1962

#26129

Alfred Josefek

N.W.Cor. Lark & Robin Sts.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply house. Tap main
terminus in Robin St. Service to box in private
way with Ser. #26128. Will notify when ready.

Measure of $3/4$ " stop:

N of the last hydrant on Robin St. 201.1'

E x W line of Robin St. 12.8'

N x S " of Lark St. 12.8'

Main to line is 12 ft.

Work done June 19, 1962

(over)

SERVICE REPAIRED - SEE SERVICE
REPAIR CARD DATED AUG 4, 1970

46ft of 3/4" cop. tubing type K, soft	\$ 27.90
Labor.....	18.31
1 3/4" cop. to cop. stop, fig. 415...	
1 Caldwell stop box, complete long...	
Carting.....	2.00
Loader use.....	7.00
1 Street cut: 45' x 2' Dirt.....	
1 3/4" x 3/4" cop. to male colg.....	
1 1" x 3/4" Brass reducing bushing...	