

Tel: Sk. 8-2763

51 Brooklawn St.

June 13, 1962

#26131

Francis D. Sullivan

W.S. Pine Grove St., S x Pontiac St.

Please install 1" City Meter & 1"
copper service to supply cottage. Lay with
drain.

Measure of 1" Stop:

N x N line Armsby St. 40.2

E x W " Pine Grove St. 4.5

N x S " House 2.5

Laid with drain

Main is 14 ft. E x W line

Work done June 27, 1962

(over)

50 ft. of 1" cop...14' out.... 36' inside.....	\$ 40.50
Labor.....	\$ 15.75
1-1" corporation, fl . 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - R. H.....	\$
1 Caldwell stop box, complete.....long.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 5.00
Loader use.....	\$ 7.00