

Lot 83 Tel: 6-5112 270 Hathaway Rd.

June 14, 1962

#26134 Elmwood Enterprises Inc.
W.S. Robert St., N x Parker St.

Please install 1" City Meter & 1"
Copper service to supply house. Main to be
extended.

Measure of 1" Curb Stop:

N x N line Parker St. 61.8

E x W " Robert St. 8.0

S x N " House 11.2

Line Service

Main is 14 ft. E x W line

Work done August 16, 1962

(over)

36 ft. 1" copper tubing inside

15 ft. of 1" copper tubing type K, soft.....	\$ 12.15
Labor.....	9.46
1-1" corporation, fig. 438 - Red Hed.....	
1-1" cop. to cop. stop, fig. 415 - Red Hed....	
1 Caldwell stop box, complete - long.....	
Carting.....	2.—
Tapping machine use.....	5.—
Motorcrane use.....	7.—
Loader use.....	3.50
1 street cut: 14' x 2½' dirt..	