

Lot 85 Tel: 6-5112 270 Hathaway Rd.

June 14, 1962

#26136 Elmwood Enterprises Inc.
W.S. Robert St., N x Fairmount St.

Please install 1" City Meter & 1"
copper service to supply house. Main to be
extended.

Measure of 1" Curb Stop:

S x S line Parker St. 41.3

S x N " Robert St. 8.0

S x N line house 22.0

Line Service

Main is 14 ft. S x N line

Work done August 17, 1962

30 ft. 1" copper tubing inside

(over)

15 ft. of 1" copper tubing type K, soft.....	12.19
Labor.....	19.46
1-1" corporation, fig. 438 - Red Hed.....	
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	
1 Caldwell stop box, complete - long.....	
Carting.....	2.—
Tapping machine use.....	5.—
Motocrane use.....	7.—
Loader use.....	3.50
1 street cut: 14' x 2½' dirt	