

Lot 90 Tel: 6-5112 270 Hathaway Rd.

June 14, 1962

#26141 Elmwood Enterprises Inc.
S.S.Parker St., E x Robert St.

Please install 1" City Meter & 1"
copper service to supply house. Main to be
extended.

Measures of 1" Curb Stop:

E x E line Robert St.	131.7
N x S " Parker St.	7.9

Line Service

Main is 14 ft. N x S line

Work done May 13, 1963

(over)

15' of 1" copper tubing, 10.110.	12.15
Labor.....	13.62
1 1" corporation, 118. 438 - Red Head..	
1 1" cop. to cop. stop, 118. 415.....	
1 Caldwell stop box, complete, 1008..	
Carting.....	2.-
Tapping machine use.....	5.-
Motorcar use.....	7.-
Loader use.....	7.-
1 street cut: 5' x 24' dirt	
1 sidewalk cut: 10' x 24' dirt	