

Lot 91. Tel: 6-5112

270 Hathaway Rd.

June 14, 1962

#26142

Elmwood Enterprises Inc.

S.S.Parker St., E x Robert St. ✓

Please install 1" City Meter & 1"
copper service to supply house. Main to
be extended.

Measures of 1" Curb Stop:

E x E line Robert St.

221.5

N x S " Parker St.

8.0

E x W " house

6.2

Line Service

Main is 14 ft. N x S line

Work done May 13, 1963

(over)

15' of 1" copper tubing: Main to line.	\$ 12.15
Labor.....	\$ 13.62
1 1" corporation, fig. 438 - Red Hed..	\$
1 1" cop. to cop. stop, fig. 415	\$
1 Caldwell stop box, complete - long..	\$
Carting.....	2.--
Tapping machine use.....	5.--
Motocrane use.....	7.--
Loader use.....	7.--
1 street cut: 5' x 2½' dirt	
1 sidewalk cut: 10' x 2½' dirt	