

Tel: 6-5112 Lot 94 270 Hathaway Rd.

June 14, 1962

#26145 Elmwood Enterprises Inc.
S.S. Parker St., W x Rockdale Ave.

Please install 1" City Meter & 1"
copper service to supply house. Main to be
extended.

Measure of 1" Curb Stop:

W x W line	Rockdale Ave.	253.3
N x S	" Parker St.	8.0
W x E	" house	8.0

Line Service

Main is 14 ft. N x S line

Work done August 24, 1962

(over)

14 ft. of 1" copper tubing type-K, soft.....	11.34
Labor.....	9.46
1-1" corporation, fig. 438 - Red Hed.....	
1-1" cop. to cop. stop, fig. 415 - Red Hed....	
1 C. I. stop box, complete - Caldwell - long..	
Carting.....	2.00
Tapping machine use.....	5.00
Motocrane use.....	7.00
Loader use.....	3.50

28 ft. of 1" copper tubing inside supplied and
 installed by owner's plumber Oct. 27, 1964 -

Poncelet