

96 Irvington St.

June 14, 1962

#26147

Raymond W. Leclair

N.E.Cor. Ashley Blvd. & Illinois St.

Please install 1" City Meter & 1" copper service to supply stores(3). Lay with drain.

Measure of 1" Curb Stop:

E x E line Ashley Blvd. 85.0

S x N " Illinois St. 8.8

W x E " Building 3.3

Main is 32 ft. S x N line

Laid with drain

Work done October 1, 1962

(over)

60' of 1" copper tubing: 32' 0..28' in.	\$48.60
Labor.....	\$35.46
1 1" corporation, fig. 438 - Red Hed...	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell's stop box, complete - long...	\$
Loader use.....	\$10.50
Compressor use.....	\$ 1.50
1 street cut: 4' x 2' Warrenite.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--