

74 Nelson St.

June 15, 1962

#26148 Manuel G. Costa

N.W. Cor. Fairmount & Alva St.

Please install 1" City Meter & 1" copper service to supply house. Lay with drain.

Measure of 1" stop:

N x N line Fairmount St. .... 32.00

E x W " Alva St. .... 7.00

N x S " House .... 21.00

Main to line is 16 ft. E x W line Alva St.

Main with drain

Work done June 21, 1962

(over)

|                                           |         |
|-------------------------------------------|---------|
| 21½' of 1" cop. out. - 16 ft. of cop. in. | \$30.38 |
| Labor.....                                | \$18.35 |
| 1 1" Corporation, fig. 438 - R.H.....     | \$      |
| 1-1" cop. to cop. stop, fig. 415-R.H..... | \$      |
| 1 Caldwell stop box complete long.....    | \$      |
| Carting.....                              | \$ 2.00 |
| Tapping machine use.....                  | \$ 5.00 |
| Loader use.....                           | \$ 3.50 |