

Tel: 9-6117

12 Roosevelt St.

June 15, 1962

#26149

Charles H. Seguer

S.S. Bream St., W x Brock Ave.

Please install 1" City Meter & 1" copper service to supply house. Main to be extended. 50¢ AGREEMENT.

Measure of 1" stop:

E x E line	Shell St.	17.3'
N x S "	Bream St.	8.0'
W x E "	House	1.6'

Main to line is 14' N. x S. line

Work done June 21, 1962

(over)

38' of 1" cop.-14' out.-24' inside....	\$	30.78
Labor.....	\$	11.70
1 1" Corporation, fig. 415 R.H.	\$	
1 1" cop. to cop.stop, fig. 415 R.H.::	\$	
1 Caldwell stop box complete long.....	\$	
Carting.....	\$	2.00
Tapping machine use.....	\$	5.00
Loader use.....	\$	7.00