

Tel: 3-0011

43 Rod. Fr. Blvd.(W)

June 25, 1962

#26154

St. Anne Credit Union

N.S.#1123 Cherokee St., E x Tobey St

Please install 1" City Meter & 1" copper service to supply bungalow. Ser. from Sassaquin Ave. to box(easement on land)Will notify when ready.

Measure of 1" Curb Stop:

E x E line Tobey St.	166.6
N x S " Sassaquin Ave.	2.7
N x N " Meter Pit	3.1
W x E " " "	1.8

Main is 10 ft. N x S line

Work done June 28, 1962

(over)

13 ft. of 1" copper - 10 ft. Out. - 3 ft. in...	\$ 10.53
Labor.....	\$ 18.95
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - R. H.....	\$
1 Caldwell Gate Box, complete - long.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Loader use.....	\$ 10.50
1 street cut: 4' x 2' dirt	
1 sidewalk cut: 6' x 2' dirt	