

Tel. Wy-2-9804

103 Sagamore St.

#26155 John P. Martin
N. S. Potter, E. x Rockdale Ave.
(Contractor-Armand Silva)

Please install 1" City Meter and 1"
Copper service to supply house. Main
to be extended approx. 50 feet.

Measure of 1" Curb Stop:

E x E line Rockdale Ave.	162.6
S x N " Potter Street	8.0
E x W " House	1.5

Main is 12 ft. S x N line
Work done August 13, 1962

(over)

51 ft. of 1" cop.: 32' out..... 19' in.....	41.31
Laber.....	14.82
1-1" corporation, fig. 438 - Red Hed.....	
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	
1 Caldwell stop box, complete - long.....	
Carting.....	2.00
Tapping machine use.....	5.00
Motocrene use.....	7.00
Loader use.....	3.50

1st cut: 2 1/2 x 32' cut