

Tel: 2-6409

45 Metropolitan St.

August 8, 1962

#26159

Ernest M. Torres

W.S.Tradewind St., N x Gardner St.

Please install 1" City Meter &
1" Copper service to supply house. Will
notify when ready. 50¢ Agreement.

Measure of 1" Curb Stop:

S x S line Hathaway Road

537.7

E x W " Tradewind St.

5.5

N x S " House

22.3

Main is 14 ft. E x W line Tradewind St.

Work done August 21, 1962

(over)

35

40 ft. of 1" cop.: 26 ft. ins....14 ft. out...	\$ 32.40
Labor.....	\$ 11.50
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 2.00
Drilling machine use.....	\$ 5.00
Motocrane use.....	\$ 7.00
loader use.....	\$ 3.50
1 street cut: 10' x 3' dirt	
1 8"x1" #H-10531 D. S. Mueller Clamp.....	\$