

835 Tarkiln Hill Rd.

July 31, 1962

#26169 Mary Lopata  
E.S.#1560 Morton Ave., S x Sassaquin  
Ave.(N).

Please install  $3/4$ " City Meter &  $3/4$ "  
copper service to supply house. Box on taker's  
land. Will notify when ready.

Measure of  $3/4$ " Curb Stop:

|                               |      |
|-------------------------------|------|
| S x S line Sassaquin Ave. (N) | 99.0 |
| W x E " Morton Avenue         | 0.6  |
| N x N " House                 | 2.5  |
| W x W " Meter Box             | 10.0 |

Main is 22 ft. W x E line

Work done August 1, 1962

(over)

|                                                   |       |
|---------------------------------------------------|-------|
| 34' of 3/4" cop.: 22' out.....12' in.....         | 13.20 |
| Labor.....                                        | 25.50 |
| 1-3/4" corporation, fig. 438 - Red Hed.....       |       |
| 1-3/4" cop. to cop. stop, fig. 425 - Red Hed..... |       |
| 1 Caldwell stop box, complete - long.....         |       |
| Carting.....                                      | 2.--  |
| Tapping machine use...(Drilling).....             | 3.--  |
| Loader use.....                                   | 10.50 |
| 1 street cut: 16' x 3' Oil & Gravel.....          |       |
| 1-6"x3/4" H-10527 D. S. Mueller Clamp.....        |       |