

#26170

Aug. 8, 1962

Antonio Callesi

W.S. #543 Acushnet Ave., N x Maxfield
St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply garage. Will
notify when ready. Replaces $5/8$ " Ser. #11791
to be discontinued.

Measure of $3/4$ " copper Stop:
NxN Line Maxfield Street
ExW " Acushnet Ave
NxS " Building
Main is 14 ft. E x W line

304.5
6.1
19.5

Work done Sept. 7, 1962

Main is 14' E x W Line

(over)

20' of $\frac{3}{4}$ "	14' out....	6' ins.	
1-3/4" Corporation, Fig. 438	-Red Head		\$12.00
1-Cop. to Cop. Stop, Fig. 415	-3/4"		
1-Acushnet Stop box, complete.....			
Carting			2:--
Tapping Machine use			3:--
Labor			49.92
Street Cut	5' x 2' War.		
Sidewalk Cut	4' x 2' Black	TOP	
Compressor			6.00