

Tel: 6-8949

#26187

Sept. 6, 1962

George T. Girard

N.S.#225 Earle St., W x Acushnet Ave.

Please install 3/4" City Meter & 3/4" copper service to supply cottage. Will notify when ready. This house now supplied by conn. of ser. #8550 from Acushnet Ave. to be discontinued when bldg. at 1631 Acushnet Ave. is demolished.

Measure of 3/4" curb stop:

W x W line Acushnet Ave.

75.5

S x N " Earle Street

8.8

E x E " House

1.3

Main is 32 ft. S x N line

Work done September 13, 1962

(over)

35 ft. ins.... 32 ft. out.	
67' of 3/4" copper tubing type K, soft.	\$40.20
Labor.....	\$49.92
1-3/4" corporation, fig. 438 - Red Head	\$
1-3/4" cop. to cop. stop, fig. 415....	\$
1 Caldwell stop box, complete - long..	\$
Carting.....	\$2.--
Tapping machine use.....	\$3.--
1 street cut: 6' x 2' Warrenite.....	\$
1 sidewalk cut: 8' x 2' Blacktop.....	\$
Compressor use.....	\$6.--