

Lot #53

651 Orchard St.

Sept. 12, 1962

#26190

Tower Const. Co.

S.S.Churchill St., E x Barnard St.

Please install 1" City Meter & 1" copper service to supply house. Main to be extended. 50¢ AGREEMENT.

Measure of 1" Carb Stop:

E x E line Barnard Street 185.7

N x S " Churchill St. 8.0

W x E " House 1.4

Main is 18 ft. N x S line

Work done September 20, 1962

(over)

40' of 1" copper tubing type K, soft.	18' out.... 22' ins.	\$ 32.40
Labor.....		\$ 11.48
1 1" corporation, fig. 438 - R. H....		\$
1 1" cop. to cop. stop, fig. 415.....		\$
1 Caldwell stop box, complete - long.		\$
Carting.....		\$ 2.--
Tapping machine use.....		\$ 5.--
Motocrane use.....		\$ 7.--
Loader Use.....		\$ 3.50