

#26193

Sept. 18, 1962

Town of Dartmouth

W.S. Brownell Ave., N x Allen St.

Please install $3/4$ " Taker's Meter &
 $3/4$ " Copper service to supply bungalow. Town
acct. #4372-this service to be laid by Town of
Dartmouth.

Measures of $3/4$ " Copper Stop:

N x N	line Allen St.	263.6
E x W	" Brownell Ave.	4.2
S x N	" House	4.0

Work done by Town of Dartmouth

Measured by Water Dept. October 30, 1962

41 ft. of $3/4$ " copper - total:

15 ft. outside

26 ft. inside