

Tel:

545 Pleasant St.

Sept. 24, 1962

#26201

First Safe Deposit Nat'l Bank  
N.S. Kempton St., E x Watson St.

Please install 1" City Meter & 1" copper service to supply bank bldg. Service to enter from North St. To replace 3/4" Ser.#21367 to be discontinued. Will notify when ready.

Measure of 1" Curb Stop:

E x E line	Watson St.	48.5
N x S	" North St.	6.9
W x E	" Building	3.2

Main is 14 ft. N x S line  
Work done October 1, 1962

(over)

45' of 1" cop: 14' out: 31' in.....	36.45
Labor.....	69.66
1 1" corporation, fl. 438 - R. H.....	
1 1" cop. to cop. stop, fl. 415 .....	
1 Caldwell stop box, complete - long..	
Carting.....	2.--
Tap in machine use.....	5.--
Compressor use.....	9.--
1 street cut: 6' x 2' Warrenite.....	
1 sidewalk cut: 4' x 3' cement.....	
1 1" cop. to cop. epig., A-1552.....	