

Tel: 5-3288

620 Church St.

Sept. 25, 1962

#26202

Sylvia Matthews

E.S.#866 Church St., S x Chaffee St.

Please install 1" City Meter & 1" copper service to supply bungalow. Lay with drain.

S x S line Chaffee St.	1098.0
S x 1st.hyd. S x Chaffee St.	455.0
N x 1st. Main Gate Valve	
S x Chaffee St.	14.0
W x E line Church St.	5.9
S x N " House	12.5

Main is 42 ft. W & E line

Laid with drain

Work done October 23, & 24, 1962

(over)

65' of 1" Cop: 41' out. 24' in....	\$ 52.65
Labor.....	\$
1 1" corporation, fig. 438 - Red Hed..	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long..	\$
Carting.....	3.--
Tapping machine use.....	5.--
Loader use.....	7.--
Compressor use.....	3.50
1 street cut: 8' x 2' Warrenite.....	\$