

Tel: 2-9067

October 19, 1962

#26208

George Sylvia

N.E. Cor. Hudson & Fort Sts.

Please install 1" City Meter & 1" copper service to supply bungalow. Lay with drain. Contractor - Castle Homes.

Measures of 1" Copper Stop:

E x E line Fort St.	60.7
---------------------	------

S x N " Hudson St.	5.5
--------------------	-----

W x E " Carport	20.0
-----------------	------

Main is 32 ft. S x N line

Laid with drain

Work done November 5, 1962

(over)

65' of 1" copper tubing by 1, 100 ft. ---	52.65
Labor.....	36.89
1 1" corporation, fl. 438 - Red Hed..	
1 1" cop. to cop. stop, fl. 415	
1 Caldwell stop box, complete - long..	
Carting.....	2.--
Drilling machine use.....	5.--
Loader use.....	10.50
Compressor use.....	3.--
1 1" cop. to cop. opls., A-1552.....	
1 6"x1" #H1-527 Mueller D. S. clamp..	
1 st. cut: 8' x 2' Warrenite.....	