

Tel: 8-5566

123 Clara St.

November 6, 1962

#26213

Robert N. Anderson

W.S. Frieda St., N x Aquidneck St.

Please install 1" City Meter & 1" copper service to supply bungalow. Main to be extended. Contractor George Barriteau. 50¢ Agreement.

Measure of 1" Curb Stop:

N x N line Aquidneck St.

393.5

E x W " Frieda St.

8.0

On South line house

E x E line house

29.0

Main is 18 ft. E x W line

Work done January 11, 1963

(over)

45' of 1" cop.: 27' in. 18' out.....	\$	30.60
Labor.....	\$	17.52
1 1" corporation, fig. 438 - Red Hed.	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 C. I. stop box, complete. Cald. (L)	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	5.--
Loader use.....	\$	14.--
Compressor use.....	\$	4.50