

Tel: 5-0511

19 Alfred St.

Nov. 15, 1962

#26216

Marcel J. Trahan

N.W. Cor. Chatham St. & Dawson St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage. Lay
with drain.

Measure of $3/4$ " copper stop:

W x W line Chatham St.	39.1
------------------------	------

S x N " Dawson St.	8.0
--------------------	-----

E x W " House	4.8
---------------	-----

Main is 32 ft. S x N line

Laid with drain

Work done Dec. 21, 1962

69 ft. of 3/4" cop. 32 ft. out. - 37 ft. in.	\$	41.40
Labor.....	\$	53.36
1-3/4" corporation, fig. 438 R.H.	\$	
1-3/4 cop. to cop. stop, fig. 415 R.H.	\$	
1-Caldwell stop box, complete long	\$	
Carting.....	\$	2.00
Tapping machine use.....	\$	3.00
Loader use	\$	14.00
Compressor use	\$	3.00
1 Street cut: 6' x 2' warrenite	\$	
1 8" x 3/4" H-10531 Mueller D.S. Clamp	\$	