

Tel: 3-3755

78 Rockdale Ave.

November 30, 1962

#26231

Antone Gomes Jr.

N.E.Cor. Cove Rd., & Richards St.

Please install ^{3/4} 1" City Meter & ^{3/4} 1" copper service to supply garage. Lay with drain.

Measure of 3/4" Curb Stop:

W x W line Norwell St. 165.0

S x N " Cove Rd. 10.2

S x S " Building 2.8

W x N.B-Dartmouth Line 65.2

W x Hyd. opp. Norwell St. 178.0

Laid with drain

Main is 18 ft. S x N line

Work done January 23, 1963

(over)

49' of 3/4" cop: 31' ins. 18' out..	29.40
Labor.....	35.11
1 3/4" corporation, fig. 438 - 11...	
1 3/4" cop. to cop. stop, fig. 415....	
1 Caldwell stop box, complete - long..	
Carting.....	2.--
Tapping machine use.....	3.--
Loader use.....	7.--