

Tel: 3-9842

163 Clinton St.

January 7, 1963

#26233

William H. Burgess, Jr.

S.S. Seymour St., E x Fort St.

Please install 1" City Meter & 1" copper service to supply cottage. Lay with drain, on existing main. 50¢ AGREEMENT.

Measures of 1" Curb Stop:

E x E line Fort St.	136.0
N x S " Seymour St.	4.8
E x W " House	1.8

Laid with drain

Main is 14" St. N x S line
March 26, 1963

Work done

(over)

38' of 1" cop; 14' out. 24' in.....	\$	30.78
Labor.....	\$	20.88
1 1" corporation, fig. 438 - R. II.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long..	\$	
Carting.....	\$	2.--
Drilling machine use.....	\$	5.--
Loader use.....	\$	7.50
1 6"x1" Mueller D. S. Clamp #H-10527..	\$	