

Tel: 5-0455

252 Seabury St.

December 12, 1962

#26234

Charles L. Martin

W.S. Maywood St., S x Park Ave.

Please install 1" City Meter & 1" copper service to supply bungalow. Lay with drain.

Measure of 1" Curb Stop:

S x S line	Park Avenue	147.9
E x W	" Maywood Street	7.6
S x S	" House	3.6

Main is 18 ft. E x W line

Partly laid with drain

Work done January 16, 1963

(over)

49 ft. of 1" copper tubing type K, soft	
18' out. 31' in.	33.32
Labor.....	36.48
1 1" corporation, fig. 438 - Red Hed...	
1 1" cop. to cop. stop, fig. 415 - R.H.	
1 Caldwell stop box, complete -long....	
Carting.....	2.--
Drilling machine use.....	5.--
Loader use.....	7.--
Compressor use.....	3.--
1 #H-10527 6"x1" Mueller D. S. Clamp...	
1 street cut: 4' x 2' Warrenite.....	