

c/o Margeson Plumbing, 228 Hillman Street
December 28, 1962

#26239 New Bedford Gas & Edison Light Co.
E.S. Cross St., opposite Pine St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply Guard House.

Measure of $3/4$ " Curb Stop:

S x N line Pine St.	17.0
W x E " Cross St.	3.0
S x N " Building	1.0

Laid to 2 ft. inside property line

This service is in sidewalk (see sketch)

Work done December 28, 1962

(over)

Corporation is 5 ft. W x E line Cross St.
or 2 ft. W x curb stop.

19' of 3/4" cop: 17' out. 2' ins.....	\$11.40
Labor.....	\$27.84
1 3/4" corporation, fig. 438 - Red Hed.	
1 3/4" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long...	
Carting.....	2.--
Tapping machine use.....	3.--
1 3/4" cop. to cop. cplg., A-1525.....	
Loader use.....	\$10.50
Compressor use.....	\$4.50

