

Tel: 2-2849

350 Shaw Street

December 31, 1962

#26240

John M. Izidoro

E.S. Wildwood Rd., S x Samoset St.

Please install 1" City Meter & 1" copper service to supply bungalow. On existing main. 20¢ AGREEMENT.

Measure of 1" Curb Stop:

S x S line	Samoset St.	40.2
W x E	Wildwood Rd.	5.1
S x S	Building	24.3

Laid with drain

Main is 24 ft. W x E line

Work done January 24, 1963

(over)

50' of 1" cop.: 24' out. 26' ins...	\$ 40.50
Labor.....	\$ 4.18
1 1" corporation, fig. 438 - R. H....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.	\$
Carting.....	2.--
Drilling machine use.....	\$
Loader use.....	\$ 10.50
Compressor use.....	3.--
1 #H-10531 8"x1" Mueller D. S. Clamp.	\$
1 street cut: 6' x 2 1/2' Warrenite....	\$