

Tel: 5-1944

2048 Acushnet Ave.

Dr. Albena H. Collette

26244 - 1 1/2"

S.W. Cor. Upton & Ayer Sts.

1 1/2"

1 1/2"

Please install 1" City Meter & 1" copper service to supply home and dental office. Main to be extended. 50¢ AGREEMENT.

Measures of 1 1/2" Curb Stop:

E x E line Lancaster St.	180.8
N x S " Upton St.	8.0
W x E " House	8.7

Main is 18 ft. N - S line

Work done May 8 & 9, 1963

(over)

48' of 1½" cop.: 18' out. 30' in...	\$ 60.00
Labor.....	\$ 17.38
1 1½" corporation, fig. 438 - Red Hed	\$
1 1½" cop. to cop. stop, fig. 415....	\$
1 Caldwell stop box, complete - long.	\$
Carting.....	\$ 3.--
Drilling machine use.....	\$ 8.--
Loader use.....	\$ 7.--
2 1½" cop. to cop. cplgs., A-1623....	\$
1 #H-10531 Mueller 8"x1½" D. S. Clamp	\$