

Box 126, Division St. Station, New Bedford, Mass.

Feb. 14, 1963

#26259 (New Bedford-Fairhaven Barrier)

Perini Corporation

S.S.Cove Rd., W x Foot of Bonney St.

Please install $1\frac{1}{2}$ " Taker's Meter & $1\frac{1}{2}$ "
copper service to supply pumping station. Will
notify. Lay service to box just inside property
line.

Measure of $1\frac{1}{2}$ " Curb Stop:

W x W line Bonney St.	15.1
-----------------------	------

N x S " Cove Rd.	9.5
------------------	-----

E x W " Meter Box	2.1
-------------------	-----

N x N " Meter Box	12.1
-------------------	------

Main is 47 ft. N x S line

Laid with drain

Work done February 26 & 27, 1963

(over)

1 6" straight ^{cement lined} Plan & spigot pipe, 18" L.	\$	
52' of 1 $\frac{1}{2}$ " cop.: 47' out. ... 5' in.		65.--
Labor.....		240.--
1 1 $\frac{1}{2}$ " corporation, fig. 438 - Red Hed.		
1 1 $\frac{1}{2}$ " cop. to cop. stop, fig. 415 - Red Hed.		
1 Caldwell stop box, complete - long.		
Carting.....		10.--
Drilling machine use.....		8.--
Loader use.....		10.50
Compressor use.....		21.--
1 street cut: 10' x 3' Warrenite.....		
1 street cut: 6' x 2' Warrenite.....		
1 sidewalk cut: 10' x 2 $\frac{1}{2}$ ' Blacktop.....		
1 1 $\frac{1}{2}$ " cop. to cop. cplg., cast - A-3923.....		
1 1 $\frac{1}{2}$ " cop. to cop. cplg., A-1623.....		
Supervision		21.62
1 10"x1 $\frac{1}{2}$ " #H-10534 Mueller D. S. Clamp.....	\$	