

Tel. 5-1693

57 Jarry St.

March 14, 1963

#26266

Elphege J. Gamache

N.W. Cor. Adelaide & Pontiac Sts.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage. Lay
with drain.

Measures of $3/4$ " Curb Stop:

N x N line Pontiac St.	52.0
E x W " Adelaide St.	9.1
S x N " House	2.3

Laid with drain

Main is 18 ft. E x W line

Work done March 21, 1963

(over)

43' of 3/4" cop: 25' in. 18' out....	\$	25.80
Labor.....	\$	20.52
1 3/4" cop to cop. stop, fi. 415.....	\$	
1 3/4" corporation, fi. 438 - R. H....	\$	
1 Caldwell stop box, complete - long..	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Loader use.....	\$	7.--