

Tel: 6-0965

64 Collette St. ✓

March 22, 1963

#26272

Olga Jason

N.E.C or. Carlisle & Church Sts.

Please install 1" City Meter & 1" copper service to supply ranch house. Lay with drain on existing main. 20¢ AGREEMENT.

Measures of 1" Curb Stop:

E x E line Church St.	74.5
S x N line Carlisle St.	5.1
W x E line house	1.5

Main is 32 ft. S x N line  
Work done October 10, 1963

(over)

54' of 1" cop: 32' out 22' in.....	\$	45.90
Labor.....	\$	17.94
1 1" corporation, fig. 438 R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Loader use. ....	\$	14.00
Drilling machine use.....	\$	5.00
1 street cut: 5' x 2' Warrenite.....	\$	
1 8" x 1" D.S. Mueller Clamp H-10531.....	\$	