

Tel: 3-6698

Apr. 16, 1963

#26288

Johanna Smith

W.S. Caroline St., S x Mt. Vernon St.

Please install 1" Copper service to supply house. Main to be extended. House moved from 80 Kenney St. 50¢ AGREEMENT.

Measures of 1" Curb Stop:

S x S line Mt. Vernon St.	200.0
E x W " Caroline St.	8.0
S x N " House	9.8

Main is 18 ft. E x W line

Work done May 8, 1963

(over)

38' of 1" copper: 18' out. 20' in...	\$	30.78
Labor.....	\$	22.99
1 1" corporation, fig. 438 - Red Hed.	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.	\$	
Carting.....	\$	2.--
Tapping machine use////.....	\$	5.--
Loader use.....	\$	7.--