

#26292

April 22, 1963

Alfred G. Perreault

N.S. Pitman St., W x Shawmut Ave.

Please install 1" copper service to
supply cottage. House moved from 90 Potter St.

Measures of 1" Curb Stop:

E x E line Shirley St.	189.0
S x N " Pitman St.	9.0
E x W " House	14.0

Laid with drain

Main is 32 ft. S x N line

Work done June 11, 1963

(over)

49' of 1" cop.: 32' out. 17' in....	\$ 39.69
Labor.....	\$ 23.28
1 1" corporation, fl. 438 - R. H....	
1 1" cop. to cop. cplg., fig. 415....	
1 Caldwell stop box, complete - long.	
Carting.....	2.--
Tapping machine use.....	5.--
Loader use.....	7.--
Compressor use.....	3.--
1 street cut: 5' x 2' Warrenite....	