

Tel: 5-3519

1014 Dewey Street

#26294

Apr. 24, 1963

Armand Sansoucy

E.S. Maywood St., N x Brooklawn Ave.

Please install $3/4$ " Copper service
to supply one and one half family house. On
existing main. 50¢ AGREEMENT.

Measures of $3/4$ " curb stop:

N x N line Brooklawn Ave.

73.7

W x E line Maywood St.

7.9

N x S line building

3.2

Laid with drain

Main is 32 ft. W x E line

Work done June 5, 1963

(over)

55' 3/4" cop: 32' out...23' in.....	\$	33.00
Labor.....	\$	36.49
1 3/4" cop. to cop. stop, fig. 415.....	\$	
1 3/4" corporation, fig. 438.....R.H.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	2.00
Tapping machine use.....	\$	3.00
Compressor use.....	\$	3.00
Loader use.....	\$	7.00
1 street cut: 5' x 2' Warrenite.....	\$	