

Tel: 3-0795

Apr. 24, 1963

#26296

Edward M. Davis

E.S. Shawmut Ave., S x Mt. Vernon St.

Please install 1" copper service to supply cottage. Lay with drain. House moved from 76 Potter Street.

Measures of 1" Curb Stop:

S x S line Mt. Vernon St. 106.3

W x E line Shawmut Ave. 6.0

N x S line House 1.0

Laid with drain

Main is 25 ft. W x E line

Work done June 18, 1963

(over)

58' 1" copper tubing: 25' out. 33' in.....	\$ 46.98
Labor.....	20.14
1 1" corporation, fig. 438 - R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete long.....	\$
1 1" cop. to cop. splg., A-1552.....	\$
Tapping machine use.....	5.00
Carting.....	2.00