

Tel: 3-8672

137 Highland St.

Apr. 25, 1963

#26313

Thomas J. Sweeney

N.W. Cor. Caroline & Willow Sts.

Please install ~~3/4~~" Copper service  
to supply house. Main to be extended. House  
moved from 137 Highland St., 20'Nx N line  
Willow St. 50¢ AGREEMENT.  
Measure of 1" Curb Stop:

N x N line Willow Street	19.4
E x W " Caroline St.	8.0
N x S " House	4.9

Main is 18 ft. E x W line - laid with drain  
Work done May 24, 1963

Connected to main June 4, 1963

(over)

	37½	of 1" cop.	: 18½	out.	19½	N/A	-
Labor.....	11.06	1" corporation; ft. 438 - R. h....					
		1" cop. to cop. stop; ft. 435....					
		1 Caldwell stop box, complete - Ton..					
Gassing.....	2.-						
Tapping machine use.....	5.-						