

46 Newcomb St.

Apr. 29, 1963

#26319

Alvarino Miranda

374

E.S. Raymond St., S x Menton St.

Please install 1" Copper service to
supply ranch house. Lay with drain on existing
main. 50¢ AGREEMENT.

Measures of 1" Copper stop:

S x S line Menton St.

180.4

W x E " Raymond St.

7.5

N x S " House

8.5

Main is 32 ft. W x E line

Laid with drain

Work done June 4, 1963

(over)

72' of 1" cop.: 32' out. 40' in. ..	\$ 58.32
Labor.....	\$ 25.84
1 1" corporation, fig. 438 - R. H.....	\$
1 1" cop. to cop. stop, fi . 415.....	\$
1 Caldwell stop box, complete - long.	\$
Carting.....	\$ 2.--
Tapping machine use (drilling).....	\$ 5.--
Loader use.....	\$ 7.--
Compressor use.....	\$ 3.--
1 1" cop. to cop. cplg., A-1552.....	\$
1 street cut: 5' x 2' Bit. gravel...	\$
1 8"x1" #H-10531 Mueller D. S. Clamp.	\$