

Tel: 3-0295

#26320

Apr. 30, 1963
Frank S. Beatriz
N.W. Cor. #665 Shawmut Ave.,
& Potter St.

Please install ~~3/4~~" Copper service
to supply 2 family house. House to be moved
back to new location. Service to enter from
Potter St.

Measures of 1" Curb Stop:

W x W line Shawmut Ave.	77.4
S x N line Potter St.	6.0
W x E line house	1.2

Main is 26 ft. S x N line

Work done June 25, 1963

43 ft. of 1" cop: 26' out 17' in.....	34.83
Labor.....	33.74
1 1" corporation, fig. 438 - R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	2.00
Tapping machine use.....	5.00
Loader use.....	7.00
Compressor use.....	1.50
1 street cut: 6' x 2½' Bituminous Gravel.....	
1 sidewalk cut: 8' x 2' Dirt.....	