

Tel: 3-7460

400 Hawthorn St.

#26322

May 1, 1963

Arthur L. Brun

S.E.Cor. #6 Nausett St. & Beacon St.

Please install $3/4$ " Copper service
to supply garages. Lay with drain. ~~To box in~~
~~Beacon St.~~

Measures of $3/4$ " Curb Stop:

E x W line Beacon Street 35.0

N x S " Nausett St. 7.4

W x W " Building 44.3

Laid with drain

Main is 16 ft. N x S line

Work done June 14, 1963

(over)

16' of 3/4" cop.: Main to line.....	9.60
Labor.....	11.72
1 3/4" corporation, fig. 438 - R. H..	
1 3/4" cop. o cop. stop, fig. 415...	
1 Caldwell stop box, complete - long.	
Carting.....	2.--
Tapping machine use.....	3.--
1 3/4" cop. to cop. cplg., A-1525....	

78 ft. of 3/4" copper supplied and installed
by owner - from the property line to inside
the building.