

Tel: 4-2189

86 Kenney St.

May 3, 1963

#26323

Joseph F. Marshall

E.S. Turner St., S x Mt. Vernon St.

Please install 1" Copper service
to supply house. Lay with drain, on existing
main. House to be moved from 86 Kenney St. 50¢
AGREEMENT. Drain - 235' S x Mt. Vernon St.

Measures of 1" Curb Stop

S x S line Mt. Vernon St.	231.1
---------------------------	-------

W x E " Turner St.	7.8
--------------------	-----

S x N " House	15.1
---------------	------

Laid with drain

Main is 32 ft. W x E line

Work done June 19 & 20, 1963

(over)

49' of 1" cop.: 17' in. 32' out.....	39.69
Labor.....	31.02
1 1" corporation, fig. 438 - R. H....	
1 1" cop. to cop. stop, fig. 415....	
1 Caldwell stop box, complete - long.	
Carting.....	3.--
Drilling machine use.....	5.--
Loader use.....	7.--
Compressor use.....	3.--
1 8"x1" #H-10531 Mueller D. S. Clamp.	
1 street cut: 4' x 2' Warrenite.....	